	BAGUIO WATER DISTRICT	Document Code	PROJECT MONTHLY STATUS	
		Document No.	P&C_PMS_F38	
	PROJECTS MONTHLY STATUS REPORT AS OF DECEMBER 31, 2023	Effectivity Date	Mar-20	
		Pavirion No.	0	

PROJECT	DESCRIPTION	PROJECT COST	FUNDING SOURCE						PERCENT ACCO						
				Jan	Feb	Mar	April	May	June	July	Aug	Sept	Oct	Nov	Dec
Construction of Pumping Station and Installation of 2" Distribution Line at Purok 2 & 3. Dontogan, Baguio City	Expansion of water system	P2,271,220.30	BWD Corporate Funds	93.00%	97.16%	100.00%									
Line at Purok 2 & 3, Dontogan, Bagulo City	NRW Reduction Project / WSP						 								
Re-piping of 3" & 2" PB pipelines at SLU SVP Bakakeng Sur	project	P893,394.22	BWD Corporate Funds	82.00%	87.22%	87.22%	92.00%	100.00%							
Replacement of 6"Ø x 450 m HDPE from Velasquez residence to bridge going to Mission Rd, Crystal Cave	NRW Reduction Project / WSP project	₱3,511,783.02	BWD Corporate Funds	92.00%	99.21%	100.00%									
							 								
Conversion of dilapidated steel tank to treatment media and chemical storage room & guardhouse at Camp 8 PS	Protection of Facility	₱558,035.81	BWD Corporate Funds	100.00%			<u> </u>								
Repair of 7SLM perimeter fence of Camp 8 Watershed along Hilside road	Facility Improvement Project	₱345,929.62	BWD Corporate Funds		100.00%										
	Water Supply improvement						<u> </u>								
Hydrotesting of Richgate Square Phase 3 Subdivision Water Distribution System	Project	₱199,794.28	BWD Corporate Funds	90.84%	100.00%		ļ								
Installation of 2*Ø x 285m HDPE Distribution Line including transfer	Water Supply improvement	₱979,608.09	BWD Corporate Funds	35.69%	71.09%	100.00%									
and standardization of service connections along Cliff Drive, Ongasan, Loakan, Baguio City	Project						<u> </u>								
Installation of 2" Ø x 150 LM GI Distribution Line along Apugan, Irisan	Expansion line	₱385,758.40	BWD Corporate Funds			94.97%	100.00%								
Additional Works at Malvar-2 Deep Well Facility (Construction of	Facility Improvement Project	₱876,867.32	BWD Corporate Funds			72.53%	94.69%	100.00%							
Concrete Shade and Perimeter Fence)	acincy improvement riopect	7070,007.31				72.33%	34.03%	100.00%							
Isolated Room for Genset at Amparo Main Pumping Station	Facility Improvement Project	P415,263.08	BWD Corporate Funds	<u> </u>		74.92%	100.00%								
Remedial Works to Mitigate Water Seepage at STRB 2023	NRW Reduction Project	₱752,618.86	BWD Corporate Funds			33.70%	75.70%	94.03%	100.00%						
Drilling of Gibraltar Parallel Production Well at Gibraltar, Baguio	Water Supply improvement	P5,981,620.41	BWD Corporate Funds	Suspended	29.28%	18.30%	25.95%	52.51%	57.46%	89.15%	100.00%				
City	Project Water Supply improvement	ļ				(revised)	ļ								
Drilling of CAAP Production Well At Loakan Airport, Loakan Road, Baguio City	Project	P5,935,417.81	BWD Corporate Funds	Suspended	Suspended	Suspended	Suspended	Suspended	Suspended	Suspended	Suspended	Suspended	Suspended	Suspended	Suspended
Drilling of Zigzag Production Well At Kennon Road, Camp 7, Baguio City	Water Supply improvement Project	P5,981,620.41	BWD Corporate Funds	Suspended	24.37%	54.18%	76.47%	69.09%	74.36%	88.77%	88.77%	100.00%			
Stage 1 Remedial Works for 2023	Water Supply improvement	₱89,002.48	BWD Corporate Funds			83.53%	100.00%								
Construction of approximately 44,00 square meters Firebreak	Project Watershed Protection	P346,828.35	BWD Corporate Funds			40.00%	70.90%	100.00%							
		ļ				.0.0078	ļ		ļ						
Rehabilitation of Sump Tank of Irisan Stage 3 Pumping Station	Facility Improvement Project	P504,086.94	BWD Corporate Funds				25.60%	93.40%	100.00%						
Construction of Injection Well at Burnham Park, Baguio City	Water Supply improvement Project	P2,487,922.38	BWD Corporate Funds				Suspended		75.76%	100.00%					
Upsizing of Existing 3" Ø & 2" Ø DL along Idogan Village - St. Patrick	Water Supply Improvement	Emergency Project, for	DMD C						· · · · ·			100			
Subdivision Road, Irisan (Installation of 4" Ø and 6" Ø ML)	Project	preparation of WO	BWD Corporate Funds	ļ 			3.00%	40.56%	69.75%	88.05%	95.59%	100.00%			
Replacement and repair of the damaged Amliang Transmission Line	Water Supply improvement	P1,022,277.04	BWD Corporate Funds					50.30%	100.00%					Ī	
	Project	ļ		 			 								
Upsizing of the existing 3" and 2" DL along Lower Balacbac (Installation of 4" x 488 DL)	Water Supply Improvement Project	Emergency Project, for preparation of WO	BWD Corporate Funds					1.50%	48.90%	58.10%	85.86%	88.19%	100.00%		
							 								
Rehabilitation of Sump Tank of Lagman Pumping Station	Facility Improvement Project	P371,221.52	BWD Corporate Funds						70.00%	100.00%					
Proposed Repiping of hanging 6" HDPE STRB TL to 10" gi Pipe along	Water Supply improvement	P740.768.53	BWD Corporate Funds						57.00%	100.00%					
Poliyet, Sto. Tomas Road	Project	F740,708.33	BWD Corporate Funds						37.00%	100.00%					
Replacement of 4" HDPE Transmission Line from Magsaysay/Bokawkan Birdge to Easter Bridge (4" x 350 lm)	NRW Reduction Project / WSP project	Emergency Project, for preparation of WO	BWD Corporate Funds						19.00%	54.00%	100.00%				
magsaysay, boxawkan bruge to easter bruge (4 x 330 mi)	project	preparation of wo					 								
Maintenance of Tank and Rerservoir for 2023(First Semester)	Facility Maintenance	₱342,469.52	BWD Corporate Funds					40.00%	58.33%	100.00%					
	Water Supply improvement			 	ļ		 						L		
STRB Remedial Works for 2023	Project	P449,715.99	BWD Corporate Funds						37.50%	81.25%	100.00%				
Installation of 2" Ø HDPE DL along Dominguez Subdivision	Water Supply improvement	Emergency Project, for	BWD Corporate Funds						19.00%	100.00%					
	Project	preparation of WO					ļ		17.0070						
Re-piping of 10"x 105LM STRB TL near police outpost Km.8 Sto. Tomas	NRW Reduction Project	P838,868.15	BWD Corporate Funds							24.00%	85.00%	100.00%			
		ļ					ļ								
Installation of 2" x 193LM SL of Soto Grande Hotel Along Leonard wood road	Expansion of water system	P635,632.45	Soto Grande Hotel							51.00%	100.00%				
Installation of 2" x 370LM PVC service line of Balai Zelendra along							 								
Kitma road Bakakeng Central	Expansion of water system	P841,674.85	Balai Zelendra	<u> </u>							44.00%	97.25%	100.00%		
Installation of 2*120LM Independent line for Petersville subd to be	Expansion of water system	P448,319.20	BWD Corporate Funds								32.00%	100.00%			
tapped at Amparo PS				ļ			ļ								
Installation of 8" x 2,730m HDPE ML from Marcos Highway to Asin Road via Suello Road	Water Supply improvement Project	P42,255,482.26	BWD Corporate Funds								6.16%	15.63%	25.40%	44.74%	63.05%
							 					45 7007			70 0500 0000
Proposed Drilling at Richwood Subdivision	Water Supply improvement Project	P5,096,032.48	BWD Corporate Funds								45.79%	45.79% (suspend	61.37%	83.89%	78.95% (With Variation Order)
	ļ						!					ed)			
Proposed Drilling at South Drive II Production Well	Water Supply improvement Project	₱6,382,745.68	BWD Corporate Funds								4.41%	12.44%	61.36%	72.31%	71.17% (with variation order)
	Water Supply improvement						†								
Installation of 2"x 358LM Distribution line along Upper Pias Camp 7	Project	₱638,585.22	BWD Corporate Funds				<u> </u>					8.58%	67.51%	100.00%	
Proposed construction of perimeter canal at Malvar Tank	Facility Maintenance	P491,319.49	BWD Corporate Funds									2.00%	78.71%	100.00%	
	 			ļ	ļ		ļ	ļ					1,0		
Proposed Repiping of 3" Ø x S86m PVC Pipe to 6" Ø PVC Pipe along Marcos Highway (Bengao Road Entrance to Marcos Highway Tank)	Water Supply improvement Project / Pressure	₱3,026,453.27	BWD Corporate Funds									38.85%	89.42%	100.00%	
Installation of 2" x 165 LM Service Line of SM Baguio.	Management Project	ļ					 								
	Water Supply improvement Project		SM Baguio										65.27%	100.00%	
Proposed Renovation of the Commercial Division Filing Room at the MCO Staffhouse Basement	for storage of	8363.030 **	BIMID C				1						10.000	98.10%	100.00%
	for storage of records	P262,828.49	BWD Corporate Funds				<u> </u>						10.90%	98.10%	100.00%
Proposed Installation of 4" x 457 LM PVC Main Line along Crystal Cave	Water Supply improvement	P2,197,107.46	BWD Corporate Funds		_	_				==	_		7.10%	92.47%	100.00%
Proposed repiping / Upsizing of the Existing 2*Ø G.I. distribution	Project			<u> </u>			<u> </u>	<u> </u>							
Line Along Amistad St. Camp 7 (Installation of 3*Ø x 284LM PVC Pipe Line)	Water Supply improvement Project	P1,160,445.33	BWD Corporate Funds											53.14%	83.93%
Proposed Construction of Steel Sump Tank at Zigzag DW Facility	Water Supply improvement	P497,775.21	BWD Corporate Funds				 							36.30%	95.70%
Proposed installation of 4" gi pipe x 1170 LM TL and 4" x 1370 LM	Project Water Supply improvement	₱9,863,029.47					 							36.30%	95.70%
DL along Kennon Road, Camp 7, Baguio City Installation of 2" x 250 LM PVC Disribution Line along Sumulong	Project	P1,031,034.11	BWD Corporate Funds				 							11.10%	15.90%
Extension Rd, and 2" x 28 LM gi Pipeline along Purok 4 Holyghost Proper with Transfer and standardization of Service Connections	Standardization of water sytem / WSP Project		BWD Corporate Funds											3.61%	24.04%
Proposed Drilling of Ramsey 2 Parallel Production Well	Water Supply improvement	₱5,925,037.68	BWD Corporate Funds		ļ		 						ļ	49.64%	65.89%
Proposed Drilling of Production Well at Montinola, Baguio City	Project Water Supply improvement Project	P6,380,024.01	BWD Corporate Funds				 							29.40%	58.76%
Repiping and extension of 4" DL along Yangco Rd to Holyghost	Project Water Supply improvement	P1,320,531.88	BWD Corporate Funds				 								41.30%
Extension Waterproofing of kM8 Reservoir (Installation of 2.0 mm HDPE	Project Water Supply improvement	P14,220,000.00	BWD Corporate Funds				 								100.00%
Liner) Installation of 8" x 2560 LM HDPE Mainline along San Carlos	Project Water Supply improvement	P40,902,302.76	BWD Corporate Funds				 								3.08%
Heights, Irisan to Middle Quezon Hill Re-piping of the 10° steel pipe along Bakakeng Road to Marcos	Project Water Supply improvement	P3,020,441.47	BWD Corporate Funds BWD Corporate Funds				 								21.98%
Highway (Installation of 6" x 634 LM PVC pipe)	Project	<u> </u>	DIVID Corporate Funds	<u> </u>	<u> </u>		<u> </u>	<u> </u>					<u> </u>		21.98%

Prepared by:

ENGR. FGGARDO O LICAGE / ENGR. FERNÁNCIO A. NÍRIA
DOVINOM Monageri

EDGAR V. SUPNET PRIDENTOR N'S WIFET / DANIKE K. ESTA

SUPERVISOR

Audited by:

For:

H. J.

LIZZVINÍN CÍ RAMOS

Intérná Abdror

Recommending Approval:

Approved by:

ENER SETNALDO L INTO

OIC - AGM for Technical

AGM - Finance / Admin / Commercial / ICT

Agriculture

Agricult