BAGUIO WATER DISTRICT	DOCUMENT CODE	P&C FORM41							
Quality Management System	DOCUMENT NO.	P&C_X(Sec)_PPAF41							
FORMS	EFFECTIVITY DATE	JAN. 1, 2020							
BWD - PPA	REVISION NO.	00							
	PAGE NO.	1							
Report on Government Projects / Programs / Activities for CY 2024									

	Report on Government Projects / Programs / Activities for CY <u>2024</u> As of December 31, 2024																	
							As of December 3	1, 2024										
									Project Da	ite				Project Status				
Implementing Agency/	Project Name ID	O / CODE (IF ANY)	Description	Location	Contractor	TIN (Contractor/ Supplier)	COST OF APPROVED BUDGET	Duration	Date Started	No. of Extension	Target Completion Date	Туре	Percentage of Completion	Cost Incurred to Date	Date Completed	Mode of Procurement	Fund Source	REMARKS
BWD / Utility Rd., Marcoville, Baguio City	Installation of 8" x 2730 HDPE ML from Marcos Highway to Asin Road via Suello Road.		Water Supply improvement Project	Suello Road, Baguio City	Pipelaying by FanM Enterprises Restoration by Lab Engineering	FanM Enterpirses - 010-090-845-000 Lab Engineering 926-068-630-000	42,255,482.26	200 WD	Aug 7, 2023		Apr 11, 2024		100.00%	\$ 42,255,482.26	Aug 10, 2024	Public Bidding	Corporate Operating Budget	completed
BWD / Utility Rd., Marcoville, Baguio City	Installation of 3" x 850 HDPE PL along Mangitit Rd, Camp 7 to supply Richgate Square Phase 3 Subd.		Expansion line	Camp 7, Baguio City	Pipelaying by Administration Civil works by Norbano Builders	289-785-169-000	1,591,385.09	55 wd	Sept 26, 2023		Dec 2, 2023		100.00%	₽ 1,591,385.09	June 22, 2024	Public Bidding except for pipelaying activities which were undertaken by Administration	Corporate Operating Budget	completed
BWD / Utility Rd., Marcoville, Baguio City	Proposed Site Development and Drilling of Production Well at Richwood Subdivision, Baguio City		Water Supply improvement Project	Riochwood Square Subdivios Easter Road, Guisad, Baguio City	Straight Contract by JASHV Construction and Supply	271-233-250- 000	5,096,032.48	72 WD	July 15, 2023		January 17, 2024 (revised)		87.71% (with Variation order)	₱4,469,730.09		Public Bidding	Corporate Operating Budget	suspended
BWD / Utility Rd., Marcoville, Baguio City	Proposed Drilling of South Drive II Production well		Water Supply improvement Project	South Drive, Baguio City	Straight Contract by JASHV Construction and Supply	271-233-250-000	6,382,745.68	68 WD	August 26, 2023		January 29, 2024 (revised)		100.00%	₱7,620,661.48	March 18, 2024	Public Bidding	Corporate Operating Budget	completed with variation order
BWD / Utility Rd., Marcoville, Baguio City	Construction of steel sump tank at Zigzag Deepwell Facility		Water Supply improvement Project	Zigzag, Kennon Road	Implemented by Administration		₱497,775.21	20 WD	Nov 8, 2023		Dec 1, 2023		100.00%	\$ 497,775.21	Jan 2, 2024	Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	Completed
BWD / Utility Rd., Marcoville, Baguio City	Installation of 4" gi x 1170 LM Transmission Line and 4" PVC x 1370 LM Distribution Line along Kennon Road, Camp 7, Baguio City		Water Supply improvement Project	Kennon Road Camp 7, t Baguio City	Pipelaying by Administration Civil Works: LAB Engineering	926-068-630-000	₱9,863,029.47	125 WD	Nov 2, 2023		Apr 1, 2024		100.00%	₱9,863,029.47	June 4, 2024	Public Bidding except for pipelaying activities which were undertaken by Administration	Corporate Operating Budget	Completed
BWD / Utility Rd., Marcoville, Baguio City	Proposed repiping / Upsizing of the Existing 2"Ø G.I. distribution Line Along Amistad St. Camp 7 (Installation of 3"Ø x 284LM PVC Pipe Line)		Water Supply improvement Project	Amistad St, Camp 7, t Baguio City	Implemented by Administration		₱1,160,445.33	53 WD	Nov 8, 2023		Jan 12, 2024		100.00%	₱1,160,445.33	Jan 27, 2024	Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	Completed
BWD / Utility Rd., Marcoville, Baguio City	Proposed Installation of 8" Ø x 2,560 m HDPE ML along San Carlos Heights, Irisan to Middle Quezon Hill		Water Supply improvement Project	San Carlos Heights, Irisan to Middle Quezon Hill, Baguio City	Pipe Laying: Fanm Enterprises; Civil Works: Adroit Construction	102-286-394-000	₱40,902,302.76	200 CD	Dec. 15, 2023		Jul. 1, 2024		98.65%	\$ 40,350,121.67		Public Bidding	Corporate Operating Budget	Ongoing
BWD / Utility Rd., Marcoville, Baguio City	Proposed Re-piping of 10" Ø Steel Pipe along Bakakeng Road to Marcos Highway (Installation of 6" Ø x 634m PVC Pipe)		NRW Reduction Project	Bakakeng Road, Baguio City	Pipe Laying: By Admin; Civil Works: JA Akilith and Sons Construction Corp.	471-711-850	₱3,020,441.47	40 CD	Dec. 25, 2023		Feb. 2, 2024		100.00%	₱3,020,441.47	January 30, 2024	Public Bidding except for pipelaying activities which were undertaken by Administration	Corporate Operating Budget	completed
BWD / Utility Rd., Marcoville, Baguio City	Installation of 2" x 250 LM PVC Disribution Line along Sumulong Extension Rd, and 2" x 28 LM gi Pipeline along Purok 4 Holyghost Proper with Transfer and standardization of Service Connections		Water Supply improvement Project	Sumulong Extension Rd	Implemented by Administration	ے۔ ان	₱1,031,034.11	49 WD	Nov 28, 2023	-/	Jan 27, 2024		100.00%	₱638,088.03	Feb. 29, 2024	Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	Completed
BWD / Utility Rd., Marcoville, Baguio City	Repiping and extension of 4" DL along Yangco Rd to Holyghost Extension	j	Water Supply improvement Project	Yangco Rd to Holyghost Extension	Pipelaying by Administration Civil works by Norbano Builders	289-785-169-000	₱1,320,531.88	30 WD	Dec 15, 2023		Jan 20, 2024		100.00%	₽ 1,067,785.36	Feb. 3, 2024	Public Bidding except for pipelaying activities which were undertaken by Administration	Corporate Operating Budget	Completed
BWD / Utility Rd., Marcoville, Baguio City	Proposed re-routing of the existing 4 ^{mm} Gl TL along the subdivision at Pelota Court Camp 7		NRW Reduction Project	Along Bued River bank Vastana Subdivision Camp 7	Implemented by Administration		₱482,005.49	15 WD	Feb. 9, 2024		Feb 26, 2024		100.00%	₱287,226.85	Feb. 22, 2024	Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	Completed
BWD / Utility Rd., Marcoville, Baguio City	Proposed Hydrotesting of the water distribution system of Wagner Hill subdivision		Expansion line	Sta. Scholastica Village	Implemented by Administration		₱204,640.94	23 WD	Jan 15, 2024		Feb. 9, 2024		100.00%	₱143,467.06	Feb. 10, 2024	Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	Completed
BWD / Utility Rd., Marcoville, Baguio City	Construction of meter reader work station with utility stock room and fire pump room		Facility improvement	t BWD compound	Implemented by Administration		₱1,029,207.73	45 WD + 51 WD	Jan 20, 2024		Mar 5, 2024		100.00%	P 585,935.68	Jun. 6, 2024	Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	Completed
BWD / Utility Rd., Marcoville, Baguio City	Proposed upsizing of 2pcs - 1" supply line of Celestial Barrel (Installation of 2" x 65LM HDPE)		Water Supply improvement Project	t Asin road	Implemented by Administration		₱456,079.25	21 WD	Mar 21, 2024		Apr 15, 2024		100.00%	₱250,477.21	April 19, 2024	Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	Completed
BWD / Utility Rd., Marcoville, Baguio City	Proposed Drilling of Production Well at Balacbac, Baguio City		Water Supply improvement Project	Balacbac, Sto. Tomas t Proper, BaguioCity	Straight Contract by LHS Drilling Enterprises		₱6,483,206.96		Jan. 3, 2024		April 7, 2024	2	100.00%	₱6,483,206.96	April 7, 2024	Public Bidding	Corporate Operating Budget	Completed
BWD / Utility Rd., Marcoville, Baguio City	Proposed Drilling of Production Well at Stage 2 Pula	ı	Water Supply improvement Project	t Stage 2 Pula, Tuba	Straight Contract by LHS Drilling Enterprises		P8,134,668.33	86 CD	Feb.13, 2024				0.00%			Public Bidding	Corporate Operating Budget	Suspended

BWD / Utility Rd., Marcoville, Baguio City Proposed Drilling of Production Well at Amparo 7, Baguio City	Water Supply Improvement Project City Amparo Camp 7, Baguio City	Straight Contract by LHS Drilling Enterprises	₽ 6,938,072.42		Fgeb. 17, 2024	April 29, 2024	100.00%	₱6,938,072.42	April 22, 2024	Public Bidding	Corporate Operating Budget	Completed
BWD / Utility Rd., Marcoville, Baguio City Proposed drilling of Ramsey 2 Parallel Production Well, Baguio City	Water Supply improvement Project	Straight Contract by JASHV Construction and Supply	271-233-250-000 5,925,037.68	68 WD	Nov. 25, 2023	February 7 2024 (Revised)	100.00%	9 5,925,037.68	May 24, 2024	Public Bidding	Corporate Operating Budget	completed
BWD / Utility Rd., Marcoville, Baguio City Proposed Drilling of Production Well at Montinola, Baguio City Baguio City	Water Supply Montinola Subdivision, improvement Project Kisad, Baguio City	Straight Contract by LHS Drilling Enterprises	271-233-250-000 6,380,024.01	68 WD	Nov. 21, 2023	January 26, 2024 (revised)	100.00%	₱6,380,024.01	March 16, 2024	Public Bidding	Corporate Operating Budget	completed
BWD / Utility Rd., Marcoville, Baguio City Installation of 3"x 411LM PVC DL along Modesta st Mines view	Water Supply improvement Project Modesta street Mines view	Implemented by Administration	1,431,731.23	60WD	Apr 8, 2024	Jun 15, 2024	100.00%	₱1,431,731.23	Sept 19, 2024	Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	completed
BWD / Utility Rd., Marcoville, Baguio City	Facility improvement Sto. Tomas Tuba	Implemented by Administration	485,595.02	44WD	Apr 4, 2024	May 24, 2024	100.00%	₱485,595.02	May 22, 2024	Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	Completed
BWD / Utility Rd., Marcoville, Baguio City Proposed installation of 3"x 345LM PVC DL along Bacbacan Km.4 Asin road	Water Supply improvement Project Bacbacan Asin road	Implemented by Administration	1,028,150.57	53WD	Apr 23, 2024	Jul 23, 2024	100.00%	₱1,028,150.57	Aug 3, 2024	Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	completed
BWD / Utility Rd., Marcoville, Baguio City	Water Supply improvement Project Amiliang Sto. Tomas Tuba	Implemented by Administration	1,010,998.57	53WD	May 22, 2024	Jul 23, 2024	100.00%	₽ 1,010,998.57	July 29, 2024	Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	completed
BWD / Utility Rd., Marcoville, Baguio City ML) Proposed upsizing of existing 2"DL along Camia street Fairview (4"x 220LM PVC ML)	Water Supply Camia street Upper improvement Project Fairview	Implemented by Administration	1,194,953.69	49WD	Jun 12, 2024	Aug 7, 2024	100.00%	₱1,194,953.69	Aug 31, 2024	Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	completed
BWD / Utility Rd., Marcoville, Baguio City PVC Pipe) Up-sizing of 2-1/2" Ø Gi ML along Dominican Hill Road (Installation of 4" Ø x 651m	Water Supply improvement Project Dominican Hill Road	BWD / GEGA	3,088,028.17	42CD	December 25, 2023	Feb 14. 2024	100.00%	₱3,088,028.17	March 27, 2024	Public Bidding except for pipelaying activities which were undertaken by Administration	Corporate Operating Budget	Completed
BWD / Utility Rd., Marcoville, Baguio City Installation of 4" Ø x 255m PVC TL along Richwood Square Subdivision	Water Supply Richwood Square improvement Project Subdivision	Implemented by Administration	1,275,763.28	25WD	Feb. 16, 2024	April 14, 2024	100.00%	₱1,275,763.28	April 14, 2024	Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	Completed
BWD / Utility Rd., Marcoville, Baguio City Proposed Installation of 4"Ø x517LM Main Line and 3"Ø x 516LM PVC Distribution Line along Outlook Drive - Lucnab Baguio City	Water Supply improvement Project	BWD / LAB	926-068-630-000 3,384,274.58	45	Feb. 28, 2024	Apr. 24, 2024	100.00%	₱3,384,274.58	June 30, 2024	Public Bidding except for pipelaying activities which were undertaken by Administration	Corporate Operating Budget	Completed
BWD / Utility Rd., Marcoville, Baguio City	Water Supply Kadaclan, Loacan, Baguio improvement Project City	Straight Contract by JASHV Construction and Supply	271-233-250-000 P2,496,292.10	26 WD	March 17, 2024	April 16, 2024	100.00%	₱2,496,292.10	June 1, 2024	Public Bidding	Corporate Operating Budget	Completed
BWD / Utility Rd., Marcoville, Baguio City Proposed Drilling of Production Well at Slaughter Sto. Nino Barangay, Baguio City	Water Supply Sloughter Sto. Nino Boguio improvement Project City	Straight Contract by LHS Drilling Enterprises	P9,615,203.89	103	April 23, 2024	Aug.8, 2024	65.59%	₱6,306,612.23		Public Bidding	Corporate Operating Budget	on going
BWD / Utility Rd., Marcoville, Baguio City Proposed Drilling of Production Well at Queen of Angels, Baguio City	Water Supply Gueen of Angels Boguio improvement Project City	Straight Contract by LHS Drilling Enterprises	10,253,814.00	107	June 10, 2024	Sept. 24, 2024	68.14%	₱6,986,948.86		Public Bidding	Corporate Operating Budget	on going
BWD / Utility Rd., Marcoville, Baguio City	Water Supply improvement Project Legarda, Baguio City	Straight Contract by JASHV Construction and Supply	271-233-250-000 9,224,464.87	97	June 5, 2024	September 10, 2024	100.00%	9 9,224,464.87	Oct. 26, 2024	Public Bidding	Corporate Operating Budget	Completed
BWD / Utility Rd., Marcoville, Baguio City	Facility maintenance Sto. Tomos Tubo	Mr. Rustan Jim A. Arcita (Pakyaw)	1,172,166.16 (427,500.00-Labor only)	63	June 5, 2024	Aug. 17, 2024	100.00%	₱427,500.00	August 27, 2024	Public Bidding	Corporate Operating Budget	Completed
BWD / Utility Rd., Marcoville, Baguio City Maintenance of Tank and Rerservoir for 2024(First Semester)	Facility maintenance Various locations	Implemented by Administration	P335,722.04	35	May 23, 2024	14 July 17, 2024	100.00%	₱335,722.04	July 18, 2024	Public Bidding	Corporate Operating Budget	Completed
BWD / Utility Rd., Marcoville, Baguio City Drilling of CAAP Production Well At Loakan Airport, Loakan Road, Baguio City	Water Supply improvement Project		5,935,417.81					₱0.00		Public Bidding	Corporate Operating Budget	Suspended
BWD / Utility Rd., Installation of the 4" x 66 LM TL from the Montinola DW to the existing 6" DL along Montinola	Water Supply improvement Project Monfinola		P587,168.62	23 WD	Jan 12, 2024	Feb 7, 2024	100.00%	₱587,168.62	Feb 27, 2024	Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	Completed
BWD / Utility Rd., Marcoville, Baguio City	Water Supply improvement Project Monficello Road	Implemented by Administration	No WO prepared		Mar 7, 2024		100.00%		March 20, 2024	Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	Completed
	1 1	ı		ı	NE		I I	l		<u> </u>		

					_									
BWD / Utility Rd., Marcoville, Baguio City Balacbac Road Sto. Tomas Proper	Water Supply improvement Project	Balacbac, Sto. Tomas Proper, BaguioCity	Implemented by Administration	No	o WO prepared		Mar 7, 2025		100.00%		March 13, 2024	Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	Completed
BWD / Utility Rd., Marcoville, Baguio City Construction of Reinforced Concrete Retaining Wall at Km. 8 Reservoir	Facility improvement	Km. 8 Reservoir	Yakuba Construction		₱873,787.84		Mar 12, 2024		100.00%	\$ 873,787.84	May 3, 2024	public bidding	Corporate Operating Budget	Completed
BWD / Utility Rd., Installation of 10° PVC pipe along Marcos Highway (Installation were simultaneously with the ongoing road widening being implemented by DPWH from Santa Catalina to Phil-am Road)	Water Supply improvement Project	Marcos Highway - fom Santa Catalina to Phil-am Road	Implemented by Administration	No	o WO prepared		Sept 23, 2023		100.00%		May 2, 2024	Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	Completed
BWD / Utility Rd., Marcoville, Baguio City	Facility improvement	Woodsville	Implemented by Administration	NI	₱95,605.83	5 WD	Feb 26, 2024		100.00%	\$ 95,605.83	March 1, 2024	Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	Completed
BWD / Utility Rd., Marcoville, Baguio City Buyog and Camp 8 Watersheds	Watershed Protection	Busol, Buyog and Camp 8 Watersheds	Implemented by Administration		₱346,828.35	55WD	March 6, 2024	May 23, 2024	100.00%	₱346,828.35	May 23, 2024	Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	Completed
BWD / Utility Rd., Marcoville, Baguio City Stage 1 Remedial Works for 2024	Facility maintenance	Stage 1	By Pakyaw Contract Mrs. Teban	3	₱105,800.00	19 WD	March 20, 2024	April 5, 2024	100.00%	\$ 105,800.00	April 5, 2024	Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	Completed
BWD / Utility Rd., Marcoville, Baguio City	Water Supply improvement Project	Ferguson road	Straight Contract by JASHV Construction and Supply	271-233-250-000	₱9,491,711.68	70 CD	April 29, 2024	With suspension notices Aug. 18, 2024 revised	100.00%	\$ 9,491,711.68	Oct. 9, 2024	Public Bidding	Corporate Operating Budget	Completed
BWD / Utility Rd., Marcoville, Baguio City Construction of Retaining Wall at the Balacbac Deepwell Facility	Facility improvement	Balacbac, Sto. Tomas Proper, BaguioCity	Yakuba Construction		₱968,863.38	49 WD	June 28, 2024	August 23, 2024	100.00%	\$ 968,863.38	Aug 18, 2024	Public Bidding	Corporate Operating Budget	completed
BWD / Utility Rd., Marcoville, Baguio City Baguio City Baguio City	Water Supply improvement Project	Barangay Lualhati, Baguio City	Implemented by Administration		100,982.31		June 27, 2025		100.00%	₱ 100,982.31	July 13, 2024	Materials procured thru Public Bidding: Implementation By Administration	House of Representative s	Completed
BWD / Utility Rd., Marcoville, Baguio City Upsizing of the existing 2"Distribution Line along Sariling Sikap, Irisan, Baguio City	Water Supply improvement Project	Sariling Sikap, Irisan	LAV Engineering	292-427-375-0000	₱2,530,244.55	45 WD	June 27, 2024	Aug 17, 2024	100.00%	\$ 2,530,244.55	Nov 3, 2024	Public Bidding except for pipelaying activities which were undertaken by Administration	Corporate Operating Budget	completed
BWD / Utility Rd., Marcoville, Baguio City Repiping of the 10°CCP Mainline along Malvar St. (Installation of 6°x 480 LM PVC.)	NRW Reduction Project	Malvar St	EZRAH Construction Services	907-180-805-0000	₱3,089,963.22	45 WD	July 8, 2024	August 28, 2024	100.00%	₱3,089,963.22	Sept 28, 2024	Public Bidding except for pipelaying activities which were undertaken by Administration	Corporate Operating Budget	completed
BWD / Utility Rd., Installation of 2"HDPE Distribution Line Including Transfer of Existing Service Marcoville, Baguio City Connections along Osio Road, Tadiangan, Tuba Benguet	Expansion line	Tadiangan, Tuba	Implemented by Administration		₱682,079.00	44 WD	Aug 5, 2024	Sept 27, 2024	100.00%	P 682,079.00	Oct 19, 2024	Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	completed
Upsizing of the existing 1"pipeline at Alluyon and Pogi St., Balacbac (Installation of BWD / Utility Rd., Marcoville, Baguio City	Water Supply improvement Project	Balacbac, Sto. Tomas Proper, BaguioCity	Implemented by Administration		₱1,507,042.62	78 WD	Aug 5, 2024	Nov 8, 2024	72.91%	₱1,098,784.77	Nov 9, 2024	Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	completed
Repiping of the exiting distribution line of Richgate Square Phase 3 Subdivision BWD / Utility Rd., Marcoville, Baguio City	Expansion line	Richgate Phase 3 Subdivision	Pipe Laying: By Admin; Civil Works: JASHV Construction and Supply	۷.	₱4,487,987.58	150 WD	Aug 31, 2024	Feb 21, 2025	100.00%	₱4,487,987.58	Dec 26, 2024	Public Bidding except for pipelaying activities which were undertaken by Administration	GEPI	completed
Rehabilitation of the Access Road to Tiptop DW BWD / Utility Rd., Marcoville, Baguio City	Facility maintenance	Busol Watershed	Implemented by Administration	The state of the s	₱552,865.17	33 WD	Aug 22, 2024	Sept 28, 2024	100.00%	P 552,865.17	Oct 16, 2024	Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	completed
Upsizing of the 3" Mainline and 2" Distribution Line along Lower Pinget (Installation of 4"x 470 m Mainline and 3"x 240 m Distribution Line) Marcoville, Baguio City	Water Supply improvement Project	Lower Pinget	Pipe Laying: By Admin; Civil Works: LAB Engineering	926-068-630-000	₱3,744,132.87	62 WD	Sept 23, 2024	Dec 4, 2024	100.00%	₱3,744,132.87	Dec 6, 2024	Public Bidding except for pipelaying activities which were undertaken by Administration	Corporate Operating Budget	completed
Proposed Drilling of Happy Glen Parallel Production Well BWD / Utility Rd., Marcoville, Baguio City	Water Supply improvement Project	Happy Glenn	Straight Contract by JASHV Construction and Supply	271-233-250-000	₱9,768,651.29	100 CD	July 17, 2024	Oct. 14, 2024	98.00%	₱9,573,278.26	31	Public Bidding except for pipelaying activities which were undertaken by Administration	Corporate Operating Budget	Ongoing
Proposed Drilling of Ciudad Grande Phase 2 Subdivision Production Well BWD / Utility Rd., Marcoville, Baguio City	Water Supply improvement Project	Ciudad Grande Phase 2, Bakakeng	Straight Contract by LHS Drilling Enterprises		₱9,197,104.22	95 CD	Aug. 18, 2024	Nov. 20, 2024	82.46%	₱7,583,932.14		Public Bidding except for pipelaying activities which were undertaken by Administration	Corporate Operating Budget	Ongoing
Proposed Drilling of Irisville Subdivision Production Well BWD / Utility Rd., Marcoville, Baguio City	Water Supply improvement Project	lrisville Subdivision , Irisan	Straight Contract by LHS Drilling Enterprises		₱9,821,955.10	96 CD	Aug. 15, 2024	No.18, 2024	57.00%	₱5,598,514.41		Public Bidding except for pipelaying activities which were undertaken by Administration	Corporate Operating Budget	Ongoing
	ı I	I		J I				TE		ı l				I
							NE	1						

	The state of A section of A sec														n
BWD / Utility Rd., Marcoville, Baguio City	Proposed Installation of Aeration at MCO Deepwell	Water Supply improvement Project	MCO, Baguio City	Implemented by Administration contruction of stand(by contract Fabrication of tank by Top ACE);		₱1,788,136.57	25 WD	September 16, 2024	Oct. 14, 2024	100.00%	₱1,788,136.57	Oct. 14, 2024	Public Bidding except for pipelaying activities which were undertaken by Administration	Corporate Operating Budget	Completed
	Josizing of Existing 2" DL along Upper Fairview Village, (Installation of 4" x 432 LM PVC Mainline)	Water Supply improvement Project	Upper Fairview	Pipe Laying: By Admin; Civil Works: JA Akilith and Sons Construction Corp.	471-711-850	₱2,409,236.71	50 WD	Oct 5, 2024	Dec 5, 2024	100.00%	₱2,409,236.71	Dec 21, 2024	Public Bidding except for pipelaying activities which were undertaken by Administration	Corporate Operating Budget	completed
	nstallation of 2" Ø Distribution Line Along Marigold Spring KM 2, Asin road, Baguio City	Expansion line	Marigold Spring, Asin	implemented by Administration		₱343,862.52	22 WD	Oct 21, 2024	Nov 18, 2024	100.00%	₱343,862.52	Nov 16, 2024	Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	completed
BWD / Utility Rd., Marcoville, Baguio City	Installation of 2"x 135 LM HDPE DL along Purok 12 Irisan.	Stqndardization of Water System	Irisan	implemented by Administration		P523,094.81	34 WD	Oct 12, 2024	Nov 22, 2024	100.00%	₱523,094.81	Dec 7, 2024	Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	completed
	Construction of slope protection at the kM8 Microfiltration backwash desiltation acility	Facility Improvement Project	Km. 8 Reservoir	implemented by Administration		₱492,014.80	30 WD	Sept 26, 2024	Nov 7, 2024	100.00%	₱492,014.80	Nov 7, 2024	public bidding	Corporate Operating Budget	completed
BWD / Utility Rd., Marcoville, Baguio City	Upsizing of existing 3°DL along Asin Road (Installation of 6° x 300 LM PVC ML)	Water Supply improvement Project	kM 4, Asin Road	Pipe Laying: By Admin; Civil Works: LAB Engineering	926-068-630-000	₱2,512,640.90	45 WD	Nov 25, 2024	Jan 22, 2025	85.52%	₱2,148,810.50		Public Bidding except for pipelaying activities which were undertaken by Administration	Corporate Operating Budget	Ongoing
BWD / Utility Rd., Marcoville, Baguio City	Installation of 4" x 380 LM Distribution Line along West Quirino Hill	Water Supply improvement Project	West Qurino Hill	implemented by Administration	37	*1 ,579,891.39	60 WD	Nov 25, 2024	Feb 10, 2025	41.72%	₱659,130.69		Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	Ongoing
BWD / Utility Rd., Marcoville, Baguio City	Proposed Installation of 2*x 283 LM PVC DL along Int. C Balacbac Sto. Tomas proper	Water Supply improvement Project	Interior C Balacbac	implemented by Administration		P545,991.39	36 WD	Dec 28, 2024		16.68%	₱91,071.36		Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	Ongoing
BWD / Utility Rd., Marcoville, Baguio City	nstallation of 2" Ø x 90 LM PVC pipe along 14th Street, Dominican, Baguio City	Water Supply improvement Project	14th Street Dominican	implemented by Administration		No WO prepared	9	Sept 17, 2024	Nov 05, 2014	100.00%		Nov 05, 2024	Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	Completed
BWD / Utility Rd., Marcoville, Baguio City	Toronacd Drilling of Buyog 2 Production Well	Water Supply improvement Project	Lower Quirino Hill, Baguio City	Straight Contract by LHS Drilling Enterprises		₱8,794,8 37 .84	95 CD	Oct. 30, 2024	Feb.5, 2025	41.13%	₱3,617,316.80		Public Bidding except for pipelaying activities which were undertaken by Administration	Corporate Operating Budget	Suspended
BWD / Utility Rd., Marcoville, Baguio City	Proposed drilling of Old Lucban 2 Deepwell	Water Supply improvement Project	Camdas, Baguio City	MACRO TRADE	4	P9,185,224.89	96 CD	Nov. 23, 2024	March 21, 2025	13.51%	₱1,240,923.88		Public Bidding except for pipelaying activities which were undertaken by Administration	Corporate Operating Budget	Ongoing
BWD / Utility Rd., Marcoville, Baguio City	Maintenance of Tank and Rerservoir for 2024(second Semester)	Facility Maintenance	Various Locations	implemented by Administration	-	₱419,598.40	40 WD	Oct. 24, 2024 7 WD	Dec. 13, 2024	100.00%	\$ 344,505.75	Dec. 20, 2024	Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	Completed
BWD / Utility Rd., Marcoville, Baguio City	Proposed Deepening of Production Well at Montinola, Baguio City	Water Supply improvement Project	Montinola Subdivision, Kisad, Baguio City	Straight Contract by LHS Drilling Enterprises		₱2,638,134.06	31 CD	Oct. 30, 2024					Public Bidding except for pipelaying activities which were undertaken by Administration	Corporate Operating Budget	Suspended
BWD / Utility Rd., Marcoville, Baguio City	Proposed Ddrilling of Production Well Wright Park(near Pony Boys), Baguio City	Water Supply improvement Project	Wright Park, Baguio City	Straight Contract by JASHV Construction and Supply		₱9,421,337.04	96 CD	Nov. 30, 2024	March 16, 2025	33.13%	₱3,121,288.96		Public Bidding except for pipelaying activities which were undertaken by Administration	Corporate Operating Budget	Ongoing
BWD / Utility Rd., Marcoville, Baguio City	Re-tapping of the 2" service line of BGHMC due to air pressure	reduction of air pressure	вднмс	implemented by Administration		No WO prepared		Dec 11, 2024		50.00%			Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	on going
BWD / Utility Rd., F Marcoville, Baguio City F	Pipeline extension of 2°0 x 50m diastribution line to eliminate spaghetti connections along Purok 27 San Carlos	wsp project	Purok 27, San Carlos Heights	implemented by Administration		No WO prepared		Dec 20, 2024		50.00%			Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	on going
SWD / Utility Rd., F Marcoville, Baguio City C	Pipeline extension of 2°O x 40 m distribution line to eliminate spaghetti connections along ChromeSt., Quezon Hill	wsp project	Chrome St. Quezon Hill	implemented by Administration		No WO prepared		Sep 30, 2024		100.00%		November 12, 2024	Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	completed
SWD / Utility Rd., F. Marcoville, Baguio City	Re-routing of mainlines (2 units - 4"Ø hdpe and 2 units - 6"Ø ccp) affected by the on going suilding construction at the Rizal Elementary School, Pacdal	removal of mainlines affected by the on going school building construction	Rizal Nation al High School, Pacdal	implemented by Administration		No WO prepared		Oct 12, 2024	FR	100.00%		Oct 17, 2024	Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	completed
								NA						·	

BWD / Utility Rd., Marcoville, Baguio City	Proposed interconnection of the Newly parallel drilled deepwell to the 12"O CCP along kisad Road	Water Supply improvement Project	Kisad Road	implemented by Administration	No WO prepared	Nov 11, 2024	95.00%		Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating on going Budget
BWD / Utility Rd., Marcoville, Baguio City	Proposed repiping of 6°Θ ccp x 20.0 meters along Trancoville, Quisumbing Junction	wsp project	Mroxas, Trancoville	implemented by Administration	No WO prepared	Aug 20, 2024	97.00%		Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating on going Budget
BWD / Utility Rd., Marcoville, Baguio City	Re-routing of 2°Ø hdpe/gt pipe x 71.0 meters along Guevarra Street, Pacdal	removal of pipeline from private lot	Pacdal	implemented by Administration	No WO prepared	Dec 09, 2024	100.00%	Dec 19, 2024	Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating completed Budget

ATTY. MA LUISA C. TENEDERO AGM - Finance / Admin / Commercial / ICT

EDMUNDO-LLANES / GERNANDO A PESIA / ALLAN A. ABAD

Audited by:

for: 01/07/2025 LUZVIMIN G. RAMOS Internal Auditor

Recommending Approval:

ENGR. REYNALDO C. JAYCO
OIC - AGM for Technical