

	BAGUIO WATER DISTRICT										DOCUMENT CODE		P&C FORM41	
	Quality Management System										DOCUMENT NO.		P&C_PPA_F41	
	FORMS										EFFECTIVITY DATE		JAN. 1, 2020	
	BWD - PPA										REVISION NO.		00	
											PAGE NO.		1 of 5	

Report on Government Projects / Programs / Activities for CY 2020
As of March 31, 2020

Implementing Agency/	Project Name	ID / CODE (IF ANY)	Description	Location	Contractor	TIN (Contractor/ Supplier)	COST OF APPROVED BUDGET	Project Date				Type	Project Status			Mode of Procurement	Fund Source	REMARKS
								Duration	Date Started	No. of Extension	Target Completion Date		Percentage of Completion	Cost Incurred to Date	Date Completed			
BWD / Utility Rd., Marcoville, Baguio City	Remedial Works to Mitigate Water Seepage at STRB		Improvement of Facility	Tuba, Benguet	Implemented by Administration		P3,803,569.70	153 WD	05/20/2019;03 /03/2020		11/19/2019; 06/27/2020		60.47%	P2,300,018.60		Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	Suspended due to the ECQ
BWD / Utility Rd., Marcoville, Baguio City	Painting of STRB Perimeter Fence		Improvement of Facility	Tuba, Benguet	Implemented by Administration		P504,585.55	25 WD	05/20/2019;03 /03/2020	10 WD Extension	06/18/2019; 06/27/2020		80.39%	P405,636.32		Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	Suspended due to the ECQ
BWD / Utility Rd., Marcoville, Baguio City	Installation of 4" x 90M Distribution Line at Pidawan, Loakan		Improvement of Water Supply	Pidawan, Loakan, Baguio City	Implemented by Administration		P351,210.90	23 WD	10/25/2019		11/22/2019		100.00%	P351,210.90	01/07/2020	Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	Completed
BWD / Utility Rd., Marcoville, Baguio City	Pipelaying of 4" x 306LM Distribution Line along Cudirao, Loakan		Replacement of Old Lines	Cudirao, Loakan, Baguio City	Implemented by Administration		P1,145,995.18	60 WD	10/29/2019	None	01/14/2020		100.00%	P1145995.18	02/01/2020	Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	Completed
BWD / Utility Rd., Marcoville, Baguio City	Installation of 3" x 586LM Distribution Line along Purok 27, San Carlos Heights, Baguio City		Improvement of Water Supply	Purok 27, San Carlos Heights, Baguio City	Implemented by Administration		P2,468,996.62	51 WD + 26 WD = 77 WD	11/06/2019	26 WD Extension	07/11/2020		100.00%	P2,468,996.62	02/08/2020	Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	Completed
BWD / Utility Rd., Marcoville, Baguio City	Proposed concrete case of Irisan stage 1 & 2 sump tanks		Improvement of Facility	Irisan, Baguio City	Implemented by Administration		P676,682.78	48WD	11/06/2019	None	01/08/2020		100.00%	P676,682.78	01/07/2020	Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	Completed
BWD / Utility Rd., Marcoville, Baguio City	Installation of 3" x 225 LM Distribution Line Including Transfer and Standardization of Affected Service Connections along Tetep-an Village		Expansion of Distribution Line	Tetapan, Bakakeng Sur, Baguio City	Implemented by Administration		P1,043,019.89	45 WD + 21 WD = 66 WD	11/25/19	21 WD	02/17/2020		100.00%	P1,043,019.89	02/15/2020	Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	Completed
BWD / Utility Rd., Marcoville, Baguio City	Proposed Installation of piping system for the new set-up of Camp 8 Facility		Improvement of Facility	Camp 8 PS	Implemented by Administration		P627,309.74	32 WD	1 09 2020	None	02/15/2020		100.00%	P627,309.74	02/14/2020	Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	Completed
BWD / Utility Rd., Marcoville, Baguio City	Proposed perimeter fence at Camp 8 watershed		Improvement of Facility	Kenon road Camp 8 Watershed	Implemented by Administration		P548,474.77	38 WD	02/18/2020	None	04/01/2020		62.81%	P344,497.00		Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	Project was terminated as requested by BCDEO to accommodate proposed road widening project.

	BAGUIO WATER DISTRICT										DOCUMENT CODE		P&C FORM41	
	Quality Management System										DOCUMENT NO.		P&C_PPA_F41	
	FORMS										EFFECTIVITY DATE		JAN. 1, 2020	
	BWD - PPA										REVISION NO.		00	
											PAGE NO.		2 of 5	

Implementing Agency/	Project Name	ID / CODE (IF ANY)	Description	Location	Contractor	TIN (Contractor/ Supplier)	COST OF APPROVED BUDGET	Duration	Project Date			Type	Project Status			Mode of Procurement	Fund Source	REMARKS
									Date Started	No. of Extension	Target Completion Date		Percentage of Completion	Cost Incurred to Date	Date Completed			
BWD / Utility Rd., Marcoville, Baguio City	Proposed re-routing of 6" GI ML at Honeymoon road		Improvement of Facility	Honeymoon road	Implemented by Administration		P237,822.06	16 WD	02/02/2020	None	03/09/2020		100.00%	P237,822.06	03/09/2020	Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	Completed
BWD / Utility Rd., Marcoville, Baguio City	Pipelaying of 2" x 240LM HDPE Distribution Line from Marcos Highway to PNB Ville Subdivision's Gate		Expansion of Distribution Line	Marcos Highway, Baguio City	Implemented by Administration		P698,399.87	37 WD	12/09/2019	None	01/25/2020		100.00%	P698,399.87	02/11/2020	Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	Completed
BWD / Utility Rd., Marcoville, Baguio City	Proposed Construction of AUS-AID tank		Construction of Tank	Camp 8, Baguio City	Houston Hydrotech Products Inc.	315-777-000	P10,334,336.20 - P349,641.68 (VO) = P9,984,694.52	240 CD + 132 CD delays	05/17/2018	322 CD Extension including work suspensions	09/28/2019		100.00%	P9,984,694.52	02/07/2020	Public Bidding	Corporate Operating Budget	Completed
BWD / Utility Rd., Marcoville, Baguio City	Electro-Mechanical works Stage 1 & 2		Improvement/Rehab Pumping Station				P60,617,461.85	WD								Public Bidding	Corporate Operating Budget	For Implementation
BWD / Utility Rd., Marcoville, Baguio City	Proposed Rehabilitation of 50mm x 615m HDPE Distribution Line		Replacement of Old Lines	North Sanitary Camp			P2,364,818.51	54 WD								Public Bidding	Corporate Operating Budget	For Implementation
BWD / Utility Rd., Marcoville, Baguio City	Proposed Rehabilitation of 50mm x 176m HDPE Distribution Line		Replacement of Old Lines	South Sanitary Camp			P1,199,123.59	38 WD								Public Bidding	Corporate Operating Budget	For Implementation
BWD / Utility Rd., Marcoville, Baguio City	Proposed Rehabilitation of 100mm x 170m Distribution Line at Lower Malvar		Rerouting of DL located too close to drains	Trancoville, Baguio City			P1,076,974.41	33WD								Public Bidding	Corporate Operating Budget	For Implementation
BWD / Utility Rd., Marcoville, Baguio City	Proposed Rehabilitation of 50mm x 92m Distribution Line at Bado Dangwa		Replacement of Old Lines	Bado Dangwa, Baguio City			P1,084,884.57	18 WD								Public Bidding	Corporate Operating Budget	For Implementation
BWD / Utility Rd., Marcoville, Baguio City	Proposed Rehabilitation of 50mm x 263m HDPE Distribution Line		Replacement of Old Lines	Guisad Surong, Baguio City			P606,633.61	43 WD								Public Bidding	Corporate Operating Budget	For Implementation
BWD / Utility Rd., Marcoville, Baguio City	Proposed Expansion and Rehabilitation of 50mm x 310m Distribution		Rerouting of DL located too close to drains	Quezon Hill, Baguio City			P1,796,078.50	38 WD								Public Bidding	Corporate Operating Budget	For Implementation
BWD / Utility Rd., Marcoville, Baguio City	Re-piping and Installation of Pipelines at Various sites (Tacey Rd; Pinsao Road; and Naguilan road)		Re-piping of old lines	Tacey, Pinsao, Irian	Sapdoy Enterprise	185-808-784-000	P8,476,062.50	149CD	11/25/2019		04/22/2020		42.34%	P3,588,764.6		Public Bidding	Corporate Operating Budget	Suspended due to the ECQ
BWD / Utility Rd., Marcoville, Baguio City	Rehabilitation of Pumping Stations		Improvement/Rehab Pumping Station	Amparo & Agpaoa, Camp 7, Baguio City	MULAC Construction and Aggregates	400-761-423-000	P6,569,355.02	176 CD	01/08/2020		07/02/2020		46.77%	P3,072,487.34		Public Bidding	Corporate Operating Budget	Suspended due to the ECQ
BWD / Utility Rd., Marcoville, Baguio City	Repair of Queens of Angel riprap and painting of tank		Improvement of Facility	Dominican, Baguio City														
BWD / Utility Rd., Marcoville, Baguio City	Installation of HDPE liner at KM 08 Reservoir		Improvement of Facility	Tuba, Benguet												Public Bidding	Corporate Operating Budget	Deferred

**BAGUIO WATER DISTRICT**

Quality Management System

FORMS
BWD - PPA

DOCUMENT CODE

P&C FORM41

DOCUMENT NO.

P&C_PPA_F41

EFFECTIVITY DATE

JAN. 1, 2020

REVISION NO.

00

PAGE NO.

3 of 5

Implementing Agency/	Project Name	ID / CODE (IF ANY)	Description	Location	Contractor	TIN (Contractor/ Supplier)	COST OF APPROVED BUDGET	Project Date				Project Status				Mode of Procurement	Fund Source	REMARKS
								Duration	Date Started	No. of Extension	Target Completion Date	Type	Percentage of Completion	Cost Incurred to Date	Date Completed			
BWD / Utility Rd., Marcoville, Baguio City	Camp 8 Slope Protection		Improvement of Facility	Camp 8, Baguio City												Public Bidding:	Corporate Operating Budget	Deferred
BWD / Utility Rd., Marcoville, Baguio City	Item A: Construction of Reinforced Concrete Wall to Adjust the Cracked Existing Wall of Reservoir		Repair/Remedial Works /Optimization of Water Source	Stage 1, Camp 6, Tuba, Benguet	Carmela Ngales		P954,244.59	50 WD	10/23/2019				0.00%			Public Bidding	Corporate Operating Budget	For termination of contract
BWD / Utility Rd., Marcoville, Baguio City	Item B: STRB Remedial Works and Clearing of Heavy Silt Deposit at Dike B & C		Repair/Remedial Works /Optimization of Water Source	Cabuyao, Sto. Tomas, Tuba, Benguet	Straight Contract by Lito A. Banito		P933,502.34	27 CD + 23 CD = 48 CD	07/17/2019	15 CD + 6 CD = 21 CD	09/02/2019		100.00%	P933,502.34	12/16/2019	Public Bidding	Corporate Operating Budget	Completed
BWD / Utility Rd., Marcoville, Baguio City	Drilling of South Drive 2 Deep Well		Drilling of new water source	South Drive, Baguio City	Interactive Drilling Corporation		P5,015,282.79	45 CD								Public Bidding	Corporate Operating Budget	For implementation
BWD / Utility Rd., Marcoville, Baguio City	Proposed Drilling of Production Well at Amparo Heights Subdivision		Drilling of new water source	Camp 7, Baguio City			P4,964,301.93	45 CD								Public Bidding	Corporate Operating Budget	For implementation
BWD / Utility Rd., Marcoville, Baguio City	Proposed Drilling of Kadalac Village Production Well		Drilling of new water source	Kadalac Village, Loakan-Apugan, Baguio City			P4,964,301.93	45 CD								Public Bidding	Corporate Operating Budget	For implementation
BWD / Utility Rd., Marcoville, Baguio City	Proposed Installation of Discharge Line of New Pinesville Deep Well and Isolation Valves including Repair of Damaged Discharge Line from Old Pinesville Deep Well to Pinesville Tank 2		Commissioning of new deep well	Pinesville Subdivision	Implemented by Administration		P422,642.02	21 WD	02/11/2020	5 WD	03/06/2020		100%	P422,642.02	03/12/2020	Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	Completed
BWD / Utility Rd., Marcoville, Baguio City	Proposed Fencing of the Pinesville Newly Drilled Well		Security system of water source	Pinesville Subdivision	For Implementation		P101,570.68									Public Bidding	Corporate Operating Budget	For implementation
BWD / Utility Rd., Marcoville, Baguio City	Stage 1 Water Sources Remedial Works for 2020		Maximize capacity of open source/annual maintenance	Camp 6, Tuba, Benguet	Implemented by Administration		P230,178.66	23 WD	03/16/2020		4/16/2020		21.74%	P50,040.84		Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	Suspended due to the ECQ
BWD / Utility Rd., Marcoville, Baguio City	Proposed Remedial Works 2020 of STRB Dikes C&D		Remove silt in and out the basin/improve quality of impounded water	Kabuyao, Sto. Tomas, Tuba, Benguet	For implementation by Administration		P2,162,247.62	80 WD								Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	
BWD / Utility Rd., Marcoville, Baguio City	Standardization Phase 3		Improvement of Facility	various locations	Implemented by Administration		P2,000,000.00	292 WD	03/11/2019		12/27/2019		64.70%	P1,294,000.00		Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	On-going additional Job Orders from Commercial Division

**BAGUIO WATER DISTRICT**

Quality Management System

FORMS
BWD - PPA

DOCUMENT CODE

P&C FORM41

DOCUMENT NO.

P&C_PPA_F41

EFFECTIVITY DATE

JAN. 1, 2020

REVISION NO.

00

PAGE NO.

4 of 5


Implementing Agency/	Project Name	ID / CODE (IF ANY)	Description	Location	Contractor	TIN (Contractor/ Supplier)	COST OF APPROVED BUDGET	Project Date				Type	Project Status			Mode of Procurement	Fund Source	REMARKS
								Duration	Date Started	No. of Extension	Target Completion Date		Percentage of Completion	Cost Incurred to Date	Date Completed			
BWD / Utility Rd., Marcoville, Baguio City	Tree Inventory Program at Busol, Buyog and Camp 8 Watersheds		Improvement of Facility/ Maintenance of watersheds	Buyog, Busol, Camp 8	Implemented by Administration		P50,000.00	WD								Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	Deferred For coordination with the DENR
BWD / Utility Rd., Marcoville, Baguio City	Construction of a Total of More or Less 44 Sq.M. Firelines/Firebreaks		Improvement of Facility/ Maintenance of watersheds	Buyog, Busol, Camp 8	Implemented by Administration		P346,834.40	55 WD	03/09/2020		05/27/2020		9.09%	P31,527.25		Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	Project was terminated effective March 20, 2020
BWD / Utility Rd., Marcoville, Baguio City	Installation of Fire Hydrant at the Middle of the Watersheds		Improvement of Facility/ Maintenance of watersheds	Buyog, Busol, Camp 8	Implemented by Administration		P50,000.00	WD								Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	For implementation
BWD / Utility Rd., Marcoville, Baguio City	Cleaning of Tanks and Reservoir (2nd Half)		Improvement of Facility	various locations	Implemented by Administration		P 343,598.09	51 WD + 15 WD = 66 WD	10/21/2019	15 WD Extn	01/15/2020		100.00%	P343,598.09	01/15/2020	Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	Completed
BWD / Utility Rd., Marcoville, Baguio City	Proposed Installation of 3" x210LM DL at Prk 28 Sampaguita, San Luis		Expansion of Distribution Line	Asin Rd, Baguio City	Implemented by Administration		P 895,091.11	50 WD	02/05/2020		04/02/2020		89.67%	P 802,628.20		Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	On going
BWD / Utility Rd., Marcoville, Baguio City	Installation of 1" x 100LM HDPE Pipeline along Outlook Drive Interior		Expansion of Distribution Line	Outlook Drive, Baguio City	Implemented by Administration		P 101,863.61	14WD	01/15/2020		01/31/2020		100.00%	P 101,863.61	01/30/2020	Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	Completed
BWD / Utility Rd., Marcoville, Baguio City	Proposed Tie-Out/Abandonment of the 4" PVC Old Line and Transfer of Affected Service Connections to the Existing 4" GI Distribution Line at 3rd Road, Quezon Hill		Replacement of Old Lines	Quezon Hill, Baguio City			P 360,692.09	22 WD								Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	For implementation
BWD / Utility Rd., Marcoville, Baguio City	Proposed Rerouting/Repiping of 8" Transmission Line Traversing Residential Area at Guevara, Pacdal		Replacement of Old Lines	Pacdal, Baguio City			P 539,908.58	32 WD								Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	For implementation
BWD / Utility Rd., Marcoville, Baguio City	Proposed 4"Ø HDPE x 1,646LM & 4"Ø PVC x 408 LM Mainline along Pinesville Subdivision Road - Lookan Road - Major Mainline Road and 2"Ø HDPE x 94LM along Sajo East Alley; 127LM along Purok 1, Apugan Alley; 216LM along Apugan Road; 234LM along PEZA Alley Distribution Lines		Expansion of Distribution Line	Lookan, Baguio City												Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	For implementation
BWD / Utility Rd., Marcoville, Baguio City	Proposed Installation of 2" x 112m HDPE Distribution Line including Transfer of Service Connections along Suella Village, Marcos Highway		Expansion of Distribution Line	Marcos Highway, Baguio City												Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	For implementation
BWD / Utility Rd., Marcoville, Baguio City	Proposed Installation of 2" Distribution Line Including Transfer of Service Connections along Oliganga Alley, Marcoville		Expansion of Distribution Line	Engineers Hill, Baguio City												Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	For implementation

	BAGUIO WATER DISTRICT										DOCUMENT CODE		P&C FORM41	
	Quality Management System										DOCUMENT NO.		P&C_PPA_F41	
	FORMS										EFFECTIVITY DATE		JAN. 1, 2020	
	BWD - PPA										REVISION NO.		00	
											PAGE NO.		5 of 5	

Implementing Agency/	Project Name	ID / CODE (IF ANY)	Description	Location	Contractor	TIN (Contractor/ Supplier)	COST OF APPROVED BUDGET	Duration	Project Date			Type	Project Status			Mode of Procurement	Fund Source	REMARKS
									Date Started	No. of Extension	Target Completion Date		Percentage of Completion	Cost Incurred to Date	Date Completed			
BWD / Utility Rd., Marcoville, Baguio City	Proposed Reiping of 12" CCP Transmission Line along Camp 8 Pumping Station		Replacement of Old Lines	Camp 8, Baguio City												Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	For implementation
BWD / Utility Rd., Marcoville, Baguio City	Construction of BWD Facility Building (Warehouse, Motorpool and Meter Test Room)		Improvement of Facility	Marcoville, Baguio City												Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	For implementation
BWD / Utility Rd., Marcoville, Baguio City	Proposed Perimeter Fencing of Evangelista Deepwell		Improvement of Facility	South Sanitary Camp, Baguio City												Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	For implementation
BWD / Utility Rd., Marcoville, Baguio City	Proposed Perimeter Fencing of Happy Glenn Deepwell		Improvement of Facility	Happy Glenn, Baguio City												Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	For implementation
BWD / Utility Rd., Marcoville, Baguio City	Proposed Perimeter Fencing of Teachers Camp Deepwell		Improvement of Facility	Teachers Camp, Baguio City												Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	For implementation
BWD / Utility Rd., Marcoville, Baguio City	Proposed Faceliftng of Km. 8 Reservoir Guard House		Improvement of Facility	Dontogan, Baguio City												Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	For implementation
BWD / Utility Rd., Marcoville, Baguio City	Proposed Rerouting of 16" x 63m Discharge Pipe of BGH Tank		Replacement of Old Lines	BGH Compound, Baguio City												Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	For Implementation
BWD / Utility Rd., Marcoville, Baguio City	Proposed installation of 2"x 365LM SL of Wagner Hills Subd at Wagner road MCO		Expansion of Distribution Line	Wagner road MCO	Implemented by Administration		P784,767.09	34 WD	03/10/2020		04/28/2020		14.27%	P111,986.26		Materials procured thru Public Bidding: Implementation By Administration	Project cost paid by Wagner hill subd	Temporary Suspended due to the ECQ
BWD / Utility Rd., Marcoville, Baguio City	Proposed rehab. Of 2"DL/ML along Chrome st Upper Quezon Hill		Replacement of Old Lines	Chrome st. Quezon hill	Implemented by Administration		P978,431.10	46 WD	02/17/2020		04/09/2020		55.80%	P545,964.55		Materials procured thru Public Bidding: Implementation By Administration	Corporate Operating Budget	Temporary Suspended due to the ECQ

Prepared by:










BASILIO C. MUNAR / EDGAR V. SUPNET / JANEL J. BALANGCOD / STEPHEN MANANGAN / DANIKE K. ESLEY / EVELYN G. VILLANUEVA / PERKINS R. MACALMA
Section Supervisors

Reviewed by:





ENGR. EDMUNDO Q. ILANES / ENGR. FERNANDO A. PERIA / ENGR. NORIEL C. CALPITO
Division Managers

Audited by:



LUZVIMIN S. RAMOS
Internal Auditor

Recommending Approval:



ENGR. REYNALDO C. JAYO
OG - AGM for Technical



ATTY. MA LUISA C. TENEDERO
AGM - Finance / Admin / Commercial / ICT

Approved by:



ENGR. SALVADOR M. ROYSCA
General Manager